

NUMERICAL DIRT ROAD PAVING PRIORITY LIST FOR ROADS PETITIONED PRIOR TO NOVEMBER 15, 2008 5 Year Plan Approved by County Council - March 2009		
CURRENT RANK	ROAD NAME	STATUS
<u>1</u>	BITTERNUT CT	Completed 2011
<u>2</u>	WINDYWOOD ROAD, #1	Construction scheduled to start Fall 2013
<u>3</u>	JIM SPENCE ROAD	Construction to finish Fall 2013
<u>4</u>	FOX BRANCH ROAD	Completed 2012
<u>5</u>	D.E. CLARK ROAD	Design is 85% complete
<u>6</u>	FIRST CREEK ROAD	Construction to finish Fall 2013
<u>7</u>	BUB SHUMPERT ROAD - From Hartly Quarter to SC Rt. 302	Unable to obtain 8 of 70 easements needed
<u>8</u>	HARVESTVIEW ROAD	Design process to begin FY 14
<u>9</u>	WATER TANK RD, #1 and #3 - From Exist. Pave. to Harvey Berry Rd.	Unable to obtain 1 of 40 easements needed
<u>10</u>	PHAETON DRIVE	All easements resolved June 2013
<u>11</u>	RUTH VISTA ROAD	Unable to obtain 13 of 44 easements needed
<u>12</u>	A.C. BOUKNIGHT RD	Design by SCDOT is 80% complete
<u>13</u>	BUB SHUMPERT ROAD - From Hartley Quarter to US Rt. 178	Unable to obtain 1 of 35 easements needed
<u>14</u>	COOL WATER COURT	Design is 60% complete
<u>15</u>	HARVESTVIEW ROAD - From Crooked Creek to John Lindler	Design process to begin FY 14
<u>16</u>	ALICE DRIVE, #1	Design process to begin FY 14
<u>17</u>	OLD CHARLESTON ROAD, #2 - From Pond Branch to Calks Ferry	Unable to obtain 5 of 51 easements needed
<u>18</u>	HOLLY TREE STREET	Design is 15% complete
<u>19</u>	PINE PLAIN ROAD, #5 - From Redmond Mill to St Matthews Rd	Unable to obtain 1 of 60 easements needed
<u>20</u>	GOLDEN JUBILEE ROAD - From US Rt 1 to Windy Rd	Design is 5% complete
<u>21</u>	CHERRY LANE, #1	Completed 2012
<u>22</u>	ROLAND DRIVE	Design is 5% complete
<u>23</u>	JOHNS CREEK ROAD	Right-of-Way acquisition process underway
<u>24</u>	FOREMOST DRIVE	Design process to begin FY 14
<u>25</u>	BACKMAN AVENUE	Right-of-Way acquisition process underway